

建宇營造股份有限公司
經濟部水利署(中庄調整池工程計畫-引水路工程)

附表一 H型鋼打設及水平支撐經費計算分析表

項次	工作項目	施作里程	A	起訖時間	拔除時間	組用日數	合約/日	B	C	計算式	D	應編列租金金額	備註	E
1	H型鋼	1k+510m-1k+610m	13	101/02/06	101/10/20	258	60	198	2.57	100/0.75*2	266.67	1,759,638	A*B*C*E	266
	水平支撐	1k+510m-1k+600m		101/03/30	101/07/29	122	60	62	25.73	0.730*90	65.70	104,809	B*C*D	
1-1	H型鋼	1k+440m-1k+510m	13	101/02/06	101/10/20	258	60	198	2.57	100/0.75*2	186.67	1,230,423	A*B*C*E	186
	水平支撐	1k+440m-1k+510m		101/03/30	101/10/18	203	60	143	25.73	0.730*70	51.10	188,017	B*C*D	
2	H型鋼	0k+095m-0k+200m	13	101/05/28	102/01/11	229	60	169	2.57	105/0.75*2	280.00	1,580,961	A*B*C*E	280
	水平支撐			101/08/17	102/01/10	147	60	87	25.73	0.773*105	81.17	181,700	B*C*D	
3	H型鋼	1k+360m-1k+440m	13	101/08/24	101/12/31	130	60	70	2.57	80/0.75*2	213.33	495,804	A*B*C*E	212
	水平支撐	1k+360m-1k+440m		101/09/01	101/12/28	127	60	67	25.73	0.730*80	58.40	100,676	B*C*D	
3-1	H型鋼	1k+310m-1k+360m	13	101/08/24	102/02/19	180	60	120	2.57	50/0.75*2	133.33	529,214	A*B*C*E	132
	水平支撐	1k+310m-1k+360m		101/10/05	102/02/19	135	60	75	25.73	0.730*50	36.50	70,436	B*C*D	
新增	H型鋼	圍堰H型鋼打設	13	101/11/13	102/06/04	206	60	146	2.57	100	100.00	487,786	A*B*C*E	100
4	H型鋼	0k+620m-0k+700m	16	101/10/16	102/04/10	167	60	107	2.57	80/0.75*2	213.33	932,766	A*B*C*E	212
	水平支撐			102/01/12	102/04/05	84	60	24	25.73	1.116*80	89.28	55,132	B*C*D	
5	H型鋼	0k+200m-0k+300m	13	102/03/06	102/07/10	127	60	67	2.57	100/0.75*2	266.67	595,433	A*B*C*E	266
	水平支撐			102/04/18	102/06/23	67	60	7	25.73	0.773*100	77.30	13,923	B*C*D	
6	H型鋼	1k+260m-1k+310m	13	102/01/13	102/06/12	151	60	91	2.57	50/0.75*2	133.33	401,321	A*B*C*E	132
	水平支撐			102/02/02	102/05/16	104	60	44	25.73	0.730*50	36.50	41,322	B*C*D	
	H型鋼	1k+190m-1k+260m	16	102/01/13	102/06/12	151	60	91	2.57	70/0.75*2	186.67	695,997	A*B*C*E	186
	水平支撐			102/02/02	102/05/16	104	60	44	25.73	1.07*70	77.49	87,728	B*C*D	
7	H型鋼	0k+520m-0k+620m	16	102/04/24	102/09/18	148	60	88	2.57	100/0.75*2	266.67	962,537	A*B*C*E	266
	水平支撐			102/06/08	102/09/17	102	60	42	25.73	1.166*100	116.60	126,005	B*C*D	
8	H型鋼	1K+110m-1k+190m	16	102/03/07	102/10/17	225	60	165	2.57	80/0.75*2	213.33	1,438,378	A*B*C*E	212
	水平支撐			102/05/28	102/10/14	140	60	80	25.73	1.07*80	88.56	182,292	B*C*D	
8-1	H型鋼	0k+990m-1k+110m	16	102/10/19	103/02/28	133	60	73	2.57	120/0.75*2	320.00	960,563	A*B*C*E	320
	水平支撐			102/11/28	103/02/10	75	60	15	25.73	1.07*120	132.84	51,270	B*C*D	
9	H型鋼	0k+300m-0k+400m	13	102/05/19	102/11/11	177	60	117	2.57	100/0.75*2	266.67	1,039,786	A*B*C*E	266
	水平支撐			102/08/03	102/11/09	92	60	32	25.73	0.773*100	77.30	63,646	B*C*D	
10	H型鋼	0k+400m-0k+520m	13	102/07/22	102/12/28	160	60	100	2.57	120/0.75*2	320.00	1,069,120	A*B*C*E	320
	水平支撐			102/09/30	102/12/16	77	60	17	25.73	0.773*120	92.76	40,574	B*C*D	
11	H型鋼	0k+890m-0k+990m	16	102/10/30	103/04/26	178	60	118	2.57	100/0.75*2	266.67	1,290,675	A*B*C*E	266
	水平支撐			102/11/29	103/04/20	143	60	83	25.73	1.107*100	110.70	236,410	B*C*D	
12	H型鋼	0k+700m-0k+800m	16	102/09/02	102/12/31	118	60	58	2.57	100/0.75*2	266.67	634,399	A*B*C*E	266
	水平支撐			102/10/16	102/12/28	73	60	13	25.73	1.116*100	111.60	37,329	B*C*D	
13	H型鋼打設	0k+800m-0k+890m	16	102/10/12	103/05/27	225	60	165	2.57	90*0.75*2	135.00	909,163	A*B*C*E	134
	水平支撐			103/03/25	103/05/20	57	60	-3	25.73	1.116*90	100.44	7,753	B*C*D	
		合計(1-13)										18,587,480		

註1:水平支撐T/日(租金)=(1554/60)=25.73元;

註2:水平支撐租金計算=數量(T)*25.73元*編列不足日數=應編列租金金額(詳備註欄計算)

註3:H型鋼打設M/元(租金)=(154/60)=2.57元

註4:H型鋼租金計算=每支打設長度(13M/16M)*數量(支)*2.57元*編列不足日數=應編列租金金額(詳備註欄計算)